

**BLACKFEET COMMUNITY WATER PROJECT
BCWP P1-001 - Intake
Stoddard Construction, Contractor**

Sept. 15, 2003



9-4, Overflow line from PRV vault. In place and has been backfilled.



9-4, PRV vault (24k lb.) in place and backfilled.



This 4" line is connect to intake screen at lake bottom. Air from compressor to be sent thru to clean screen.



Pad for electric transformer, built to elec. power company specs. Will be moved to final location by electric co.



Concrete pad for control building entry in place.



Concrete pad over gate valves, discharge side of wells is in place, safety shut off shown above.

The majority of the work on this project appears to have been completed. There remains some electrical work that is being done today. Weather change (rain) will delay the final site grading some what and re-seeding of site will not be done until after Oct. 15.