

DAILY INSPECTION REPORT

RUS Bulletin 1780-18

Borrower Information
Blackfeet Tribe
Name _____ Date 10-20, 2003
P. O. Box 2809 Browning Mt. 59417
Street County State Zip Report No. 24 (2)
Project Information

Job No. 31-018-0810212955 (1)

BCWP - P1 - 002

Type of Project East Glacier Water Line/Tank Project Location Lower Two Medicine Lake to East Glacier.
Contractor(s) Name Chief Construction Specialties Inc. Superintendent Rob Stoltz
President, Jim Nicholson, Supt.

Weather Conditions Cloudy 42° & 64° Windy

Description of Work Accomplished The under-slab foundation was compacted, resteel and forms prepared and the 10" conc. slab poured for the 200,000 gal. tank. The conc. foundation walls for the 100,000 gal. tank have been poured.
The steel tank erection crew is scheduled to start next week.

Items of Interest Occurred _____

Delays or Work Restraining Orders _____

Change Orders _____

Additional Remarks Concrete slump and entrained air tests were conducted and documented. Concrete specimens were prepared for lab. compression tests.

BY John Manna
Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.