

## DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)

## Borrower Information

BCWP - P1 - 001

Blackfeet TribeDate 8-6, 2002

Name

P. O. Box 2809 Browning Mt. 59417

Report No. 18 (2)

Street County State Zip

## Project Information

Type of Project Water intake - BCWPProject Location Lower Two Medicine LakeContractor(s) Name Stoddard Construction Superintendent Dean StoddardWeather Conditions Overcast 53° & 66° rain showersDescription of Work Accomplished 1-load of sheet pilingdelivered. Crane for driving sheetsarrived in late afternoon.Drilling new pilot hole - out about700 Ft.± 900 Ft. out under lake bed.

Items of Interest Occurred \_\_\_\_\_

Delays or Work Restraining Orders \_\_\_\_\_

Change Orders \_\_\_\_\_

Additional Remarks \_\_\_\_\_

(Include problems, delays and controversies on orders)

BY

John Mennig  
Resident Inspector

## Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

## DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)

BCWP - P1 - 001

## Borrower Information

Blackfeet TribeDate 8-7, 2002

Name

P. O. Box 2809 Browning Mt. 59417

Report No. 19 (2)

Street County State Zip

## Project Information

Type of Project Water intake - BCWPProject Location Lower Two Medicine LakeContractor(s) Name Stoddard ConstructionSuperintendent Dean StoddardWeather Conditions overcast 46° & 72°Description of Work Accomplished Sheet pile driving crew assembled crane & boom.

Directional drilling crew "punched out"  
on target in lake bed with pilot hole.  
Pilot drill bit & sensor were brought  
to surface and removed with aid of  
divers & barges. Will begin back  
reaming tomorrow.

Items of Interest Occurred \_\_\_\_\_

Delays or Work Restraining Orders \_\_\_\_\_

Change Orders \_\_\_\_\_

Additional Remarks \_\_\_\_\_

(Include problems, delays and controversies on orders)

BY



Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

## DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)

## Borrower Information

BCWP - P1 - 001

Blackfeet TribeDate 8-8, 2002

Name

P. O. Box 2809 Browning Mt. 59417Report No. 20 (2)

Street County State Zip

## Project Information

Type of Project Water intake - BCWPProject Location Lower Two Medicine LakeContractor(s) Name Stoddard Construction Superintendent Dean StoddardWeather Conditions Cloudy 44° & 56° Rain showers

Description of Work Accomplished The pilot drill bit was replaced with a reaming bit from a barge. Back reaming toward sphere. Assembling intake apparatus.

Items of Interest Occurred

Delays or Work Restraining Orders

Change Orders

Additional Remarks

(Include problems, delays and controversies on orders)

BY

John Martinez  
Resident Inspector

## Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

- (1) Assigned by RUS.
- (2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

## DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)

## Borrower Information

BCWP - P1 - 001

Blackfeet TribeDate 8-9, 2002

Name

P. O. Box 2809 Browning Mt. 59417

Report No. 21 (2)

Street County State Zip

## Project Information

Type of Project Water intake - BCWP Project Location Lower Two Medicine LakeContractor(s) Name Stoddard Construction Superintendent Dean StoddardWeather Conditions Clear 70°FDescription of Work Accomplished BACK REAMING INPROGRESS. SHEET PILING IN PROGRESS.SUB-CONTRACTOR CUT 270' OF PIPEOUT OF MAIN LINE AND INSTALLED COUPLER(ELECTRO-FUSED) JOINTS.Items of Interest Occurred CONTRACTOR NOTIFIED US A 22° WAS SENT  
INSTEAD OF A 45° FOR SCREEN.Delays or Work Restraining Orders ☒Change Orders ☒Additional Remarks THE LAST FOUR DRILL STEMS  
(Include problems, delays and controversies on orders)WERE A PROBLEM TO BREAK APART WHICHSLOWED PROGRESS.

BY

Robert L. L...  
Resident Inspector

## Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

## DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)

BCWP - P1 - 001

## Borrower Information

Blackfeet Tribe

Date 8-10, 2002

## Name

P. O. Box 2809 Browning Mt. 59417

Report No. 22 (2)

Street County State Zip

## Project Information

Type of Project Water intake - BCWP

Project Location Lower Two Medicine Lake

Contractor(s) Name Stoddard Construction Superintendent Dean Stoddard

Weather Conditions OVERCAST 74°F.

Description of Work Accomplished SHEET PILING IN PROGRESS

MODIFICATIONS ON TAN BARGE.

TORCH USED W/ DRY ICE TO BREAK LAST

DRILL STEMS, REAMER REMOVED (34") AND (24")

REAMER INSTALLED TO BACK REAM.

Items of Interest Occurred

Delays or Work Restraining Orders

Change Orders

Additional Remarks REPAIRS TO DRILL RIG, MEN SENT TO  
(Include problems, delays and controversies on orders)

CUT BANK &amp; KALISPELL FOR BOLTS.

BY

Resident Inspector

## Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

Job No. 31-018-0810212955 (1)

Borrower Information

BCWP - P1 - 001

Blackfeet Tribe

Date 8-11, 2002

Name

P. O. Box 2809 Browning Mt. 59417

Report No. 23 (2)

Street County State Zip

Project Information

Type of Project Water intake - BCWP

Project Location Lower Two Medicine Lake

Contractor(s) Name Stoddard Construction

Superintendent Dean Stoddard

Weather Conditions overcast 40° & 76°

Description of Work Accomplished Continued driving sheet piling

Removed 24" reamer and installed 34" & 38" reamers together with barges. Reamer bits lowered to lake bottom.

Items of Interest Occurred

Delays or Work Restraining Orders

Change Orders

Additional Remarks

(Include problems, delays and controversies on orders)

BY

Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

## DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)

BCWP - P1 - 001

## Borrower Information

Blackfeet TribeDate 8-12, 2002

Name

P. O. Box 2809 Browning Mt. 59417

Report No. 24 (2)

Street County State Zip

## Project Information

Type of Project Water intake - BCWPProject Location Lower Two Medicine LakeContractor(s) Name Stoddard Construction Superintendent Dean StoddardWeather Conditions cloudy 46° & 73° light winds.Description of Work Accomplished Continued driving sheet piling for pumping facility.Drilling crew continued back reaming the intake pipe holes.Inflating rubber tubes and attaching them to intake apparatus for floatation purposes.

Items of Interest Occurred \_\_\_\_\_

Delays or Work Restraining Orders \_\_\_\_\_

Change Orders \_\_\_\_\_

Additional Remarks \_\_\_\_\_

(Include problems, delays and controversies on orders)

BY John Morrey  
Resident Inspector

## Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

## DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)

BCWP - P1 - 001

## Borrower Information

Blackfeet TribeDate 8-13, 2002

Name

P. O. Box 2809 Browning Mt. 59417

Report No. 25 (2)

Street County State Zip

## Project Information

Type of Project Water intake - BCWP Project Location Lower Two Medicine LakeContractor(s) Name Stoddard Construction Superintendent Dean StoddardWeather Conditions Cloudy 51° & 76° High winds

Description of Work Accomplished Sheet pile driving suspended during final hole reaming operations. The contractor inflated more rubber tubes and attached them to the intake apparatus. HDPE and intake floated out and anchored - too windy to attach to reamer and pull back through the hole.

Items of Interest Occurred \_\_\_\_\_

Delays or Work Restraining Orders \_\_\_\_\_

Change Orders \_\_\_\_\_

Additional Remarks \_\_\_\_\_

(Include problems, delays and controversies on orders)

BY

John Morris  
Resident Inspector

## Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.



## DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)

BCWP - P1 - 001

Borrower Information

Blackfeet TribeDate 8-14, 2002

Name

P. O. Box 2809 Browning Mt. 59417

Report No. 26 (2)

Street County State Zip

Project Information

Type of Project Water intake - BCWPProject Location Lower Two Medicine LakeContractor(s) Name Stoddard Construction Superintendent Dean StoddardWeather Conditions Overcast 51° & light rain & windDescription of Work Accomplished Continued driving sheet piling.HDPE pipe is in position to be pulled back through the hole to the intake pumping area. Drilling contractor having problems attaching onto the drill head to surface it and hook to HDPE.

Items of Interest Occurred \_\_\_\_\_

Delays or Work Restraining Orders \_\_\_\_\_

Change Orders \_\_\_\_\_

Additional Remarks \_\_\_\_\_

(Include problems, delays and controversies on orders)

BY

John Mantra  
Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

## DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)

BCWP - P1 - 001

## Borrower Information

Blackfeet TribeDate 8-15, 2002

Name

P. O. Box 2809 Browning Mt. 59417Report No. 27 (2)

Street County State Zip

## Project Information

Type of Project Water intake - BCWPProject Location Lower Two Medicine LakeContractor(s) Name Stoddard Construction Superintendent Dean StoddardWeather Conditions Cloudy 38° & 67° light windsDescription of Work Accomplished continued driving sheet piling.

Crew & divers, working off barges,  
could not get attached to drill head  
to surface it for coupling to HDPE.  
A group of specially equipped divers  
to be on site at 7:00 A.M. tomorrow,  
8-16-02.

Items of Interest Occurred \_\_\_\_\_

Delays or Work Restraining Orders \_\_\_\_\_

Change Orders \_\_\_\_\_

Additional Remarks \_\_\_\_\_

(Include problems, delays and controversies on orders)

BY

John Monroe  
Resident Inspector

## Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

## DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)

BCWP - P1 - 001

## Borrower Information

Blackfeet TribeDate 8-17, 2002 Sat.

Name

P. O. Box 2809 Browning Mt. 59417

Report No. 29 (2)

Street County State Zip

## Project Information

Type of Project Water intake - BCWPProject Location Lower Two Medicine LakeContractor(s) Name Stoddard ConstructionSuperintendent Dean StoddardWeather Conditions Overcast +90° & +64°

Description of Work Accomplished Construction crew and divers spent most of shift rigging up and bringing final reaming bit into position to connect to HDPE pulling head. Started pulling pipe at about 7:00 P.M. and completed at 1:30 A.M. Another hour long wind storm blew in at about 10:00 P.M.

Items of Interest Occurred \_\_\_\_\_

Delays or Work Restraining Orders \_\_\_\_\_

Change Orders \_\_\_\_\_

Additional Remarks \_\_\_\_\_

(Include problems, delays and controversies on orders)

BY

John Manry  
Resident Inspector

## Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

## DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)

BCWP - P1 - 001

## Borrower Information

Blackfeet TribeDate 8-18, 2002

Name

P. O. Box 2809 Browning Mt. 59417

Report No. 30 (2)

Street County State Zip

## Project Information

Type of Project Water intake - BCWPProject Location Lower Two Medicine LakeContractor(s) Name Stoddard Construction Superintendent Dean StoddardWeather Conditions Cloudy 44° & 68° Light winds

Description of Work Accomplished Divers and crew back out in the lake at 6:00 A.M. Lowered intake assembly to its final position from suspension under barges to the designated spot on the lake floor.

Items of Interest Occurred \_\_\_\_\_

Delays or Work Restraining Orders \_\_\_\_\_

Change Orders \_\_\_\_\_

Additional Remarks \_\_\_\_\_

(Include problems, delays and controversies on orders)

BY John Morris  
Resident Inspector

## Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

- (1) Assigned by RUS.
- (2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

## DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)

BCWP - P1 - 001

Borrower Information

Blackfeet TribeDate 8-19, 2002

Name

P. O. Box 2809 Browning Mt. 59417

Report No. 31 (2)

Street County State Zip

Project Information

Type of Project Water intake - BCWP Project Location Lower Two Medicine LakeContractor(s) Name Stoddard Construction Superintendent Dean StoddardWeather Conditions Partly cloudy 49 & 75°

Description of Work Accomplished Drilling Contractor  
preparing equipment to move out.  
Cleaning up immediate area  
and pumping drilling fluids up  
to the designated settling pond.  
No other activities - crew exhausted

Items of Interest Occurred \_\_\_\_\_

Delays or Work Restraining Orders \_\_\_\_\_

Change Orders \_\_\_\_\_

Additional Remarks \_\_\_\_\_

(Include problems, delays and controversies on orders)

BY

  
Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)

Borrower Information

BCWP - P1 - 001

Blackfeet Tribe

Date 8-26, 2002

Name

P. O. Box 2809 Browning Mt. 59417

Report No. 31 (2)

Street County State Zip

Project Information

Type of Project Water intake - BCWP Project Location Lower Two Medicine Lake

Contractor(s) Name Stoddard Construction Superintendent Dean Stoddard

Weather Conditions CLOUDY 75°

Description of Work Accomplished EXCAVATION OF COFFER DAM  
IN PROGRESS, CONTRACTOR PLANS TO BRING  
IN A LONG REACH EXCAVATOR - MAY START  
DOZING AROUND PUMP (COFFER DAM) SITE TUESDAY  
OR WEDNESDAY. ADVISED CONTRACTOR TO  
PICK UP EXTRA INTER TUBES LEFT @ SITE.

Items of Interest Occurred ✓

Delays or Work Restraining Orders ✓

Change Orders ✓

Additional Remarks TWO MEN ON SITE - LANCE & FISH  
(Include problems, delays and controversies on orders)

BY Adam Lee

Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

## DAILY INSPECTION REPORT

RUS Bulletin 1780-18

## Borrower Information

Job No. 31-018-0810212955 (1)

BCWP - P1 - 001

Blackfeet Tribe

Date 8-28-2002

Name

P. O. Box 2809 Browning Mt. 59417

Report No. #33 (2)

Street

County

State

Zip

## Project Information

Type of Project Water intake - BCWP

Project Location

Lower Two Medicine Lake

Contractor(s) Name Stoddard Construction

Superintendent

Dean Stoddard

Weather Conditions SCATTERED SHOWERS 70°

Description of Work Accomplished EXCAVATING AROUND INTAKE  
SITE W/ D6-DOZER & EXCAVATOR.CONTRACTOR WILL HAVE LONG REACH EXCAVATOR  
ON SITE NEXT WK.SHEET PILING CREW SCHEDULED TO  
ARRIVE ON SITE THURSDAY 8-29-02

Items of Interest Occurred /

Delays or Work Restraining Orders /

Change Orders /

Additional Remarks TWO MEN ON SITE - LANCE, ROY WHITEHEAD  
(Include problems, delays and controversies on orders)

BY

Resident Inspector

## Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

## DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)

BCWP - P1 - 001

## Borrower Information

Blackfeet TribeDate 8-29, 2002

Name

P. O. Box 2809 Browning Mt. 59417

Report No. 34 (2)

Street County State Zip

## Project Information

Type of Project Water intake - BCWPProject Location Lower Two Medicine LakeContractor(s) Name Stoddard ConstructionSuperintendent Dean StoddardWeather Conditions Clear 45° & 78° Light winds

Description of Work Accomplished Contractor continued excavating inside cofferdam and dozing material around sheets to the south. Encountered ground water at approximate elev. 4876 - lake level at 4874±. Need to haul in and lay about 2' of pit run gravel along the sheets to spot crane to finish driving the sheets.

Items of Interest Occurred \_\_\_\_\_

Delays or Work Restraining Orders \_\_\_\_\_

Change Orders \_\_\_\_\_

Additional Remarks \_\_\_\_\_

(Include problems, delays and controversies on orders)

BY John Mendenhall  
Resident Inspector

## Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.



## DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)

BCWP - P1 - 001

## Borrower Information

Blackfeet TribeDate 8-30, 2002

Name

P. O. Box 2809 Browning Mt. 59417Report No. 35 (2)Street County State Zip

## Project Information

Type of Project Water intake - BCWPProject Location Lower Two Medicine LakeContractor(s) Name Stoddard ConstructionSuperintendent Dean StoddardWeather Conditions Cloudy 51° & 72° Light winds

Description of Work Accomplished The contractor hauling  
and laying pit-run gravel along the  
east side of the cofferdam cell to  
set the crane for driving sheet piles.  
Welder starting to build a "ring" for  
inside the cofferdam.  
No crane work.

Items of Interest Occurred \_\_\_\_\_

Delays or Work Restraining Orders \_\_\_\_\_

Change Orders \_\_\_\_\_

Additional Remarks \_\_\_\_\_

(Include problems, delays and controversies on orders)

BY

John Monroe  
Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

## DAILY INSPECTION REPORT

RUS Bulletin 1780-18

Borrower Information  
Blackfeet TribeJob No. 31-018-0810212955 (1)  
BCWP - P1 - 001

Date 8-31, 2002

Name

P. O. Box 2809 Browning Mt. 59417

Street

County

State

Zip

Report No. 36 (2)

Project Information

Type of Project Water intake - BCWP

Project Location Lower Two Medicine Lake

Contractor(s) Name Stoddard Construction Superintendent Dean Stoddard

Weather Conditions Partly Cloudy 50° &amp; 78°

Description of Work Accomplished The contractor moved the crane back on the gravel pad and finished driving the sheet piles to grade. Only those piles directly over the HDPE remain above grade.

Items of Interest Occurred

Delays or Work Restraining Orders

Change Orders

Additional Remarks

(Include problems, delays and controversies on orders)

BY John Monro  
Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.