

DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)

BCWP - P1 - 001

Borrower Information

Blackfeet TribeDate 9-3, 2002

Name

P. O. Box 2809 Browning Mt. 59417

Report No. 37 (2)

Street County State Zip

Project Information

Type of Project Water intake - BCWPProject Location Lower Two Medicine LakeContractor(s) Name Stoddard Construction Superintendent Dean StoddardWeather Conditions Cloudy 51° & 83°

Description of Work Accomplished

Continued removing material from inside and around the cofferdam cell. Pressure forced the Contractor to weld reinforcing beam braces to the sheets until the ring/rings can be installed. Less ground water encountered than was anticipated.

Items of Interest Occurred _____

Delays or Work Restraining Orders _____

Change Orders _____

Additional Remarks _____

(Include problems, delays and controversies on orders)

BY

John Monroe
Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)

BCWP - P1 - 001

Borrower Information

Blackfeet Tribe

Date 9-9, 2002

Name

P. O. Box 2809 Browning Mt. 59417

Report No. 38 (2)

Street County State Zip

Project Information

Type of Project Water intake - BCWPProject Location Lower Two Medicine LakeContractor(s) Name Stoddard ConstructionSuperintendent Dean StoddardWeather Conditions Cloudy 52° 64° Early morning rain

Description of Work Accomplished IHS conducted a preliminary verification of the intake screen location using control points set by TD&H. The elevation of blind flange atop the tee on the intake assembly was ± 9856.53 . The intake screen is 3.3 feet tall. The top of the screen will be at an elevation of ± 9859.83 feet. TD&H required that the top of the screen be below 9862.0 feet. Stoddard Construction appears to have met this requirement. The length of the intake pipe is $\pm 1,107$ feet from the cell to the intake screen.

Items of Interest Occurred _____

Delays or Work Restraining Orders _____

Change Orders _____

Additional Remarks _____

(Include problems, delays and controversies on orders)

BY

John Morrison
Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

(3) Assigned by Resident Inspector in consecutive order beginning with No. 1.

DAILY INSPECTION REPORT

RUS Bulletin 1780-18

Job No. 31-018-0810212955 (1)

Borrower Information

BCWP - P1 - 001

Blackfeet TribeDate 9-9, 2002

Name

P. O. Box 2809 Browning Mt. 59417

Report No. 41 (2)

Street County State Zip

Project Information

Type of Project Water intake - BCWPProject Location Lower Two Medicine LakeContractor(s) Name Stoddard ConstructionSuperintendent Dean StoddardWeather Conditions Clear 43° & 75°

Description of Work Accomplished Crew welding drive
points on 20" schedule 30 exterior
casing in preparation for driving
to final position. No work in or around
cofferdam. Week-end rains made the
work area too muddy for the
equipment to get around.

Items of Interest Occurred _____

Delays or Work Restraining Orders _____

Change Orders _____

Additional Remarks _____

(Include problems, delays and controversies on orders)

BY



Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)

BCWP - P1 - 001

Borrower Information

Blackfeet TribeDate 9-10, 2002

Name

P. O. Box 2809 Browning Mt. 59417

Report No. 42 (2)

Street County State Zip

Project Information

Type of Project Water intake - BCWPProject Location Lower Two Medicine LakeContractor(s) Name Stoddard ConstructionSuperintendent Dean StoddardWeather Conditions Clear 48° & 88°

Description of Work Accomplished Dozing wet material
away from work area. Some minor
excavation along the sheets.
Welder and helpers building metal
templates to secure 20" casing in
position during driving operations

Items of Interest Occurred _____

Delays or Work Restraining Orders _____

Change Orders _____

Additional Remarks _____

(Include problems, delays and controversies on orders)

BY John Monroe
Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)

BCWP - P1 - 001

Borrower Information

Blackfeet TribeDate 9-11, 2002

Name

P. O. Box 2809 Browning Mt. 59417

Report No. 43 (2)

Street County State Zip

Project Information

Type of Project Water intake - BCWPProject Location Lower Two Medicine LakeContractor(s) Name Stoddard ConstructionSuperintendent Dean StoddardWeather Conditions Clear 44° & 74°

Description of Work Accomplished Welding supports along the ring to reinforce against the sheets. Getting pump situated inside the cell to start dewatering.

Items of Interest Occurred

Delays or Work Restraining Orders

Change Orders

Additional Remarks

(Include problems, delays and controversies on orders)

BY

John Menzies
Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)

BCWP - P1 - 001

Borrower Information

Blackfeet TribeDate 7-12, 2002

Name

P. O. Box 2809 Browning Mt. 59417

Report No. 44 (2)

Street County State Zip

Project Information

Type of Project Water intake - BCWPProject Location Lower Two Medicine LakeContractor(s) Name Stoddard ConstructionSuperintendent Dean StoddardWeather Conditions Clear 47° & 80°

Description of Work Accomplished The contractor contin-
ued reinforcing the cell. Starting
to dewater so excavation can resume.

Items of Interest Occurred

Delays or Work Restraining Orders

Change Orders

Additional Remarks

(Include problems, delays and controversies on orders)

BY

John Mena
Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

DAILY INSPECTION REPORT

RUS Bulletin 1780-18

Job No. 31-018-0810212955 (1)

BCWP - P1 - 001

Borrower Information

Blackfeet TribeDate 9-16, 2002

Name

P. O. Box 2809 Browning Mt. 59417

Report No. 45 (2)

Street County State Zip

Project Information

Type of Project Water intake - BCWPProject Location Lower Two Medicine LakeContractor(s) Name Stoddard Construction Superintendent Dean StoddardWeather Conditions partly cloudy 52° & 79°

Description of Work Accomplished The contractor is continuing to dewater the cell. A heavy flow is entering near the N. East corner. Started excavating once again with an excavator - may have to use a crane and "clam-shell".

Items of Interest Occurred _____

Delays or Work Restraining Orders _____

Change Orders _____

Additional Remarks _____

(Include problems, delays and controversies on orders)

BY John Stoddard
Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

DAILY INSPECTION REPORT

RUS Bulletin 1780-18

Job No. 31-018-0810212955 (1)

BCWP - P1 - 001

Borrower Information

Blackfeet Tribe

Date 9-17, 2002

Name

P. O. Box 2809 Browning Mt. 59417

Report No. 46 (2)

Street County State Zip

Project Information

Type of Project Water intake - BCWP

Project Location Lower Two Medicine Lake

Contractor(s) Name Stoddard Construction

Superintendent Dean Stoddard

Weather Conditions Overcast-rain showers 48° & 54°

Description of Work Accomplished The contractor is able

to do only minor excavating.

Water flowing up into the cofferdam
cell from the bottom. The dewatering
pumps are barely able to keep up
with the inflow.

Items of Interest Occurred

Delays or Work Restraining Orders

Change Orders

Additional Remarks

(Include problems, delays and controversies on orders)

BY John M. M...
Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)

BCWP - P1 - 001

Borrower Information

Blackfeet TribeDate 9-23, 2002

Name

P. O. Box 2809 Browning Mt. 59417

Report No. 47 (2)

Street County State Zip

Project Information

Type of Project Water intake - BCWPProject Location Lower Two Medicine LakeContractor(s) Name Stoddard ConstructionSuperintendent Dean StoddardWeather Conditions Partly cloudy 35° & 65°

Description of Work Accomplished The contractor is keep-
ing the water inside the coffer dam
pumped down just below the welding
activities to help equalize the pressure.
The welder is securing brackets to the
sheets for another ring below the top
ring. A "long reach" boom has been install-
ed on the excavator.

Items of Interest Occurred _____

Delays or Work Restraining Orders _____

Change Orders _____

Additional Remarks _____

(Include problems, delays and controversies on orders)

BY John M. [Signature]
Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)

BCWP - P1 - 001

Borrower Information

Blackfeet TribeDate 9-30, 2002

Name

P. O. Box 2809 Browning Mt. 59417

Report No. 48 (2)

Street County State Zip

Project Information

Type of Project Water intake - BCWPProject Location Lower Two Medicine LakeContractor(s) Name Stoddard ConstructionSuperintendent Dean StoddardWeather Conditions Overcast and snow 28° & 46°

Description of Work Accomplished The contractor has excavated down 16 ft. inside the cell and has installed a second support ring. He will continue to excavate and doze material away from cell. Welding support bracing in the cell. A third ring will be installed before boring for the 20 in casings. Too wet to work 9-27-02.

Items of Interest Occurred _____

Delays or Work Restraining Orders _____

Change Orders _____

Additional Remarks _____

(Include problems, delays and controversies on orders)

BY

John Manson

Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.