

DAILY INSPECTION REPORT

RUS Bulletin 1780-18

Job No. 31-018-0810212955 (1)

BCWP - P1 - 001

Borrower Information

Blackfeet TribeDate 10-2, 2002

Name

P. O. Box 2809 Browning Mt. 59417

Report No. 49 (2)

Street County State Zip

Project Information

Type of Project Water intake - BCWPProject Location Lower Two Medicine LakeContractor(s) Name Stoddard ConstructionSuperintendent Dean StoddardWeather Conditions Cloudy & windy 26° & 53°

Description of Work Accomplished The contractor has excavated down enough to begin installing a third support ring. The whole area seems unstable from ground water and recent rain & snow. The cell should be ready to bore and install the 4 20 in. pump casings by Fri. 10-4-02.

Items of Interest Occurred

Delays or Work Restraining Orders

Change Orders

Additional Remarks

(Include problems, delays and controversies on orders)

BY John Murray
Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)

BCWP - P1 - 001

Borrower Information

Blackfeet TribeDate 10-4, 2002

Name

P. O. Box 2809 Browning Mt. 59417

Report No. 50 (2)

Street County State Zip

Project Information

Type of Project Water intake - BCWPProject Location Lower Two Medicine LakeContractor(s) Name Stoddard ConstructionSuperintendent Dean StoddardWeather Conditions Cloudy 36° & 38°

Description of Work Accomplished The Contractor is installing the third support ring while dewatering and excavating. The boring equipment is on site but special compacted fill needs to be placed to support the drill machine. Pressure testing the 20" HDPE is currently in progress.

Items of Interest Occurred _____

Delays or Work Restraining Orders _____

Change Orders _____

Additional Remarks _____

(Include problems, delays and controversies on orders)

BY

John Morris
Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)

Borrower Information

BCWP - P1 - 001

Blackfeet TribeDate 10-7, 2002

Name

P. O. Box 2809 Browning Mt. 59417

Report No. 51 (2)

Street County State Zip

Project Information

Type of Project Water intake - BCWPProject Location Lower Two Medicine LakeContractor(s) Name Stoddard ConstructionSuperintendent Dean StoddardWeather Conditions Cloudy 47° & 65°

Description of Work Accomplished The contractor continued excavating inside the cell, dewatering and welding brackets to the sheets for the third ring. The 20 inch HDPE was pressure tested, full of water, at 50 PSI for 2 hrs and maintained with no pressure loss. Both 4" and 20" have been tested & passed

Items of Interest Occurred _____

Delays or Work Restraining Orders _____

Change Orders _____

Additional Remarks _____

(Include problems, delays and controversies on orders)

BY John Manna
Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

DAILY INSPECTION REPORT

RUS Bulletin 1780-18

Job No. 31-018-0810212955 (1)

BCWP - P1 - 001

Borrower Information

Blackfeet TribeDate 10-8, 2002

Name

P. O. Box 2809 Browning Mt. 59417

Report No. 52 (2)

Street County State Zip

Project Information

Type of Project Water intake - BCWPProject Location Lower Two Medicine LakeContractor(s) Name Stoddard ConstructionSuperintendent Dean StoddardWeather Conditions partly cloudy 30° & 56°

Description of Work Accomplished Excavating & dewatering continues as the lower support ring is being fabricated and installed. The intake assembly and screen has been delivered and inspected. This will be one of the last items to be installed.

Items of Interest Occurred _____

Delays or Work Restraining Orders _____

Change Orders _____

Additional Remarks _____

(Include problems, delays and controversies on orders)

BY John Morris
Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)

BCWP - P1 - 001

Borrower Information

Blackfeet TribeDate 10-14, 2002

Name

P. O. Box 2809 Browning Mt. 59417

Report No. 54 (2)

Street County State Zip

Project Information

Type of Project Water intake - BCWPProject Location Lower Two Medicine LakeContractor(s) Name Stoddard Construction Superintendent Dean StoddardWeather Conditions Clear & calm 27° & 56°

Description of Work Accomplished The contractor continues to haul in reinforcing gravel on two sides of the cell and entrance road. The 20" HDPE will be cut and lifted from the cell and a 20" x 16 flanged reducer attached & capped. Preparing to drill for 20" casings.

Items of Interest Occurred _____

Delays or Work Restraining Orders _____

Change Orders _____

Additional Remarks _____

(Include problems, delays and controversies on orders)

BY John M. M...
Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.