

## DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)  
BCWP - P1 - 001

## Borrower Information

Blackfeet TribeDate 2-5, 2002

Name

P. O. Box 2809 Browning Mt. 59417

Street County State Zip

Report No. 58 (2)

## Project Information

Type of Project Water intake - BCWPProject Location Lower Two Medicine LakeContractor(s) Name Stoddard Construction Superintendent Dean StoddardWeather Conditions partly cloudy +18° & +42°, windy

Description of Work Accomplished The manifold support pad and concrete cell seal have been poured. Ground water seems to be under control with 24 hr. pumping. one more conc. pour is planned before starting to assemble the manifold system.

Items of Interest Occurred \_\_\_\_\_

Delays or Work Restraining Orders \_\_\_\_\_

Change Orders \_\_\_\_\_

Additional Remarks \_\_\_\_\_

(Include problems, delays and controversies on orders)

BY

John Morris  
Resident Inspector

## Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

## DAILY INSPECTION REPORT

RUS Bulletin 1780-18

Job No. 31-018-0810212955 (1)

BCWP - P1 - 001

## Borrower Information

Blackfeet TribeDate 12-13, 2002

Name

P. O. Box 2809 Browning Mt. 59417

Report No. 59 (2)

Street County State Zip

## Project Information

Type of Project Water intake - BCWPProject Location Lower Two Medicine LakeContractor(s) Name Stoddard ConstructionSuperintendent Dean StoddardWeather Conditions Cloudy +32° & +46°

Description of Work Accomplished The flanged reducer has been fused to the 20" HDPE where it enters the cell and is ready for connection to the manifold system. The tee outlets on the 20" exterior casings are in place and prepared for final assembly. The contractor plans on being out of hole in 2 weeks.

Items of Interest Occurred \_\_\_\_\_

Delays or Work Restraining Orders \_\_\_\_\_

Change Orders \_\_\_\_\_

Additional Remarks \_\_\_\_\_

(Include problems, delays and controversies on orders)

BY

John Stoddard  
Resident Inspector

## Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

## DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)BCWP - P1 - 001

## Borrower Information

Blackfeet TribeDate 12-18, 2002

Name

P. O. Box 2809 Browning Mt. 59417Report No. 60 (2)

Street County State Zip

## Project Information

Type of Project Water intake - BCWPProject Location Lower Two Medicine LakeContractor(s) Name Stoddard ConstructionSuperintendent Dean StoddardWeather Conditions Cloudy 15° - 50°Description of Work Accomplished THE MANIFOLD SYSTEMIS STARTING TO BE INSTALLED. THECONTRACTOR IS CUTTING PIPE (DE)AND LOWERING TN TO CELL FORASSEMBLY. PUMPING OF CELL ISIN PROGRESS 24/2.

Items of Interest Occurred

Delays or Work Restraining Orders

Change Orders

Additional Remarks

(Include problems, delays and controversies on orders)

BY

Albert Lee  
Resident Inspector

## Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.