

DAILY INSPECTION REPORT

RUS Bulletin 1780-18

Borrower Information
Blackfeet TribeJob No. 31-018-0810212955 (1)
BCWP - P1 - 001

Date 9-2, 2003

Name

P. O. Box 2809 Browning Mt. 59417

Street

County

State

Zip

Report No. 76 (2)

Project Information

Type of Project Water intake - BCWP

Project Location Lower Two Medicine Lake

Contractor(s) Name Stoddard Construction

Superintendent Dean Stoddard

Weather Conditions

Description of Work Accomplished The control building has been set in place. The concrete pressure relief valve (PRV) station/vault has been set in position and steel piping, valves and fittings fabricated inside. Top half of vault and lid are in place. All 4 75 HP pumps have been assembled and positioned in the casings.

Items of Interest Occurred

Delays or Work Restraining Orders Stage II fire restrictions remain in effect.

Change Orders

Additional Remarks Progress limited.
(Include problems, delays and controversies on orders)

BY John Morris
Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

DAILY INSPECTION REPORT

RUS Bulletin 1780-18

Borrower Information
Blackfeet Tribe
Name _____ Date 9-12, 2003
P. O. Box 2809 Browning Mt. 59417 Report No. 77 (2)
Street County State Zip
Project Information

Job No. 31-018-0810212955 (1)

BCWP - P1 - 002

Type of Project East Glacier Water Line/Tank Project Location Lower Two Medicine Lake to East Glacier.
Contractor(s) Name Chief Construction Specialties Inc. Superintendent Rob Stoltz
President, Jim Nicholson, Supt.

Weather Conditions Cloudy, light smoke, 41° & 60°

Description of Work Accomplished All piping, conduits and vents are in place. The concrete slabs and thrust blocks have been poured. Electrical work from the pumps to the control building is in final stages. Site grading should be completed by Monday, 9-15-03. The seeding will be accomplished in October as recommended.

Items of Interest Occurred _____

Delays or Work Restraining Orders _____

Change Orders _____

Additional Remarks _____
(Include problems, delays and controversies on orders)

BY John Monroe
Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

- (1) Assigned by RUS.
- (2) Assigned by Resident Inspector in consecutive order beginning with No. 1.