

BLACKFEET COMMUNITY WATER PROJECT
BCWP P1-002 East Glacier Water Line/Tank
Contractor - Chief Construction Specialties, Inc.

January 22, 2003



Flush hydrant, (5) are being installed in 20" line., and (6) in 12" line.



Fusing of HDPE continues at a good pace, new mobile device shown here.



As of today, there remains approx, 6,000 lf of line to install.



Manhole(s) are on site, to be installed later over air relief valves.



Another view of the type of material excavated. The materials continue to meet the bedding requirements and it does not appear that any material will have to be imported.

Brief cold spell this past few days may have slowed work down some but limited snowfall continues to benefit the project. Contractor's first payment has been processed and a copy is attached below. Contractor also plans to begin installing more of the underground pipe at the 200k storage tank site, if weather permits.

