

BLACKFEET COMMUNITY WATER PROJECT
BCWP P1-002 East Glacier Water Line/Tank
Contractor - Chief Construction Specialties, Inc.

February 18, 2003



2/12/03 Contractor mixing concrete on site for blocking.



2/12/03 Final lengths of HDPE being delivered at East Glacier.



2/13/03 HDPE is fused waiting for excavators to bury.



2/14/03 Excavator laying final lengths of 12" HDPE into East Glacier.



2/18/03 Manholes being installed.

Contractor has installed all of the 12 and 20" HDPE between Lower Two Medicine Lake and East Glacier. Work will shut down on March 1. This project is 62% complete and within schedule.