

## BLACKFEET COMMUNITY WATER PROJECT

August 19, 2002



White/green floats at approximate point that intake screen assembly will rest on lake bottom. The HDPE pipe is floating just to right of floats.



Intake pipe exposed on lakeshore after pull back has been completed.



Vermeer drilling machine is being moved as work is done.



Sheet piling in place. The two elevated pieces were driven to a depth that would not interfere with the intake line as it was pulled back to shore.

Photos by John Monroe

Contractor successfully pulled the 22" HDPE intake line back to shore and placed the intake screen assembly on the lake bottom at the required point. Boring machine and equipment being moved from site as its work is completed. Contractor will now begin to excavate the area inside the sheet piling to allow for installation of the pump casing and manifold that is connected to the intake pipe. Do not expect much new activity at project site for rest of this week.

NOTE- the last distribution included two #24's