

## BLACKFEET COMMUNITY WATER PROJECT

September 2, 2002



Due to camp soil, pit run is placed to stabilize area that the crane will enter into pit.



Fabric used to keep moisture from the material used to build ramp.



Sheets extend approx. 12' above and will be driven down to the current ground surface, ground water shows at this depth.



A ring being constructed that will be placed inside of the sheeting to guard against collapse. There may be more than one ring required.

Photos by John Monroe

Contractor is expecting to start driving sheeting and then excavate the interior of the sheeting during the week of Sept. 2, 2002.