

BLACKFEET COMMUNITY WATER PROJECT
BCWP P1-001 - Intake
Stoddard Construction, Contractor

April 4, 2003



Feb. 28, contractor is gathering and moving equipment out of project site.



March 3, Intake cell has been backfilled, only the well casings show above the surface.



August 28/02, cell to house intake being constructed approx. 30'x50'wx52'd, excavated material stockpiled by tree, compare to photo at right.



By Feb 28, the stockpile is reduced. Left over to be removed from area during restoration. This material was not suitable for backfilling cell.



This length of HDPE will be installed in July, connected to discharge side of intake and to the East Glacier Water line that had been installed by others.

The intake project as with other construction activity shut down on March 1, in accordance with Environmental requirements. Activities will resume on July 15. Contractor will install the control building, pumps and carry out final site restoration. Project rep., visited site on 3-3 to insure that activities had ceased and record status.