

BLACKFEET COMMUNITY WATER PROJECT

BCWP P1-001 - Intake

Stoddard Construction, Contractor

August 19, 2003



8-6 Four pumps are on site to be installed in casings.



Pump information/packaging.



8-6 Divers have placed the stainless steel intake screen on the end of the intake line. At this level (lake) there remains 15' of water over top of screen.



8-12 Pressure testing discharge side of intake system. It appears that the testing was successful.



Doug Ray of Glacier Electric Co-op is showing me the proposed route for the buried electric line to the intake site. It will be installed in the near future.

Contractor is awaiting delivery of prefab (concrete) control building and pressure relief vault. They are expected to be on site before end of month. It appears that the majority of the work required with this contract is nearly complete.