



# REQUEST FOR INFORMATION (RFI) LOG

LA OLSON & ASSOCIATES  
406-294-2244

2526 GRAND AVENUE  
◆

BILLINGS, MONTANA 59102  
FAX 406-294-2248

BLACKFEET COMMUNITY HOSPITAL  
Expansion & Renovation – Phases 1 & 2  
Browning, Montana

C168

11-Aug-00

<u>RFI</u>	<u>SUBJECT</u>	<u>RECEIVED</u>	<u>CONSULTANT</u>	<u>REMARKS</u>	<u>RETURNED</u>
01	Overhead coiling door operators	15 Nov 99	cta(e)	PCO 02	18 Nov 99
01a	Overhead coiling door operators	20 Dec 99	----	----	20 Dec 99
02	Miscellaneous plumbing & heating	16 Nov 99	----	----	24 Nov 99
02a	Roof drain at room 1406	10 May 00	----	----	15 May 00
03	Structural dimensions and detail (wmk #1)	24 Nov 99	cta(s)	----	3 Dec 99
04	Structural detail and dimension (wmk #2)	24 Nov 99	cta(s)	----	3 Dec 99
05	Window sizes & coiling doors – part 2	29 Nov 99	ihs	RFI 01	3 Dec 99
06	Structural dimensions (wmk #3)	30 Nov 99	cta(s)	----	3 Dec 99
07	Structural steel dimensions (wmk #4)	7 Dec 99	cta(s)	----	10 Dec 99
08	Structural steel dimensions (wmk #5)	7 Dec 99	cta(s)	----	10 Dec 99
09	Requested plumbing changes	7 Dec 99	----	Sub. 25	8 Dec 99
10	Fire-rated/insulated glass	7 Dec 99	----	----	7 Dec 99
11	Structural dimensions (wmk #6)	9 Dec 99	cta(s)	----	23 Dec 99
12	Structural dimensions (wmk #7)	13 Dec 99	cta(s)	----	23 Dec 99
13	Structural dimensions (wmk #8)	15 Dec 99	cta(s)	----	23 Dec 99
14	VAV, duct work & medical gas piping	3 Jan 00	----	----	14 Jan 00
15	Ductwork questions	5 Jan 00	----	----	14 Jan 00
16	Conflicts with existing work	5 Jan 00	----	----	14 Jan 00
17	Exam light mounting	6 Jan 00	----	----	6 Jan 00
18	Wall finishes	10 Jan 00	----	----	10 Jan 00
19	Structural dimension (wmk #9)	13 Jan 00	cta(s)	----	19 Jan 00
20	Opening at door 1003-1	11 Jan 00	cta(s)	----	14 Jan 00
20a	Opening at door 1003-1/structural follow-up	N/A	cta(s)	----	19 Jan 00
21	Conflicts with existing	14 Jan 00	----	----	7 Feb 00
22	Gasket replacement	14 Jan 00	----	----	14 Jan 00
23	EIFS substrate	14 Jan 00	----	----	14 Jan 00
24	Structural dimensions (wmk #10)	18 Jan 00	cta(s)	----	19 Jan 00
25	Structural gussets & stiffeners (wmk #11)	21 Jan 00	cta(s)	----	24 Jan 00
26	Structural elevations (wmk #12)	21 Jan 00	cta(s)	----	24 Jan 00

# REQUEST FOR INFORMATION (RFI) LOG

LA OLSON & ASSOCIATES  
406/656-2244

2526 GRAND AVENUE

BILLINGS, MONTANA 59102  
FAX 406/655-9497

BLACKFEET COMMUNITY HOSPITAL  
Expansion & Renovation – Phases 1 & 2

11.08.00

<u>RFI</u>	<u>SUBJECT</u>	<u>RECEIVED</u>	<u>CONSULTANT</u>	<u>REMARKS</u>	<u>RETURNED</u>
27	Structural base plates (wmk #13)	24 Jan 00	cta(s)	----	2 Feb 00
28	Structural beam connections (wmk #14)	26 Jan 00	cta(s)	----	2 Feb 00
29	Structural angle sizes (wmk #15)	28 Jan 00	cta(s)	----	2 Feb 00
30	Structural beam elevations (wmk #16)	1 Feb 00	cta(s)	----	7 Feb 00
31	Eye wash in pharmacy	1 Feb 00	----	----	2 Feb 00
32	Ceiling tile in at dental operatory rooms	1 Feb 00	----	----	2 Feb 00
33	Structural beam elevation (wmk #17)	7 Feb 00	cta(s)	----	11 Feb 00
34	Structural column base plate (wmk #18)	10 Feb 00	cta(s)	----	14 Feb 00
35	Structural beam & faux painted pipes	11 Feb 00	cta(s)	----	14 Feb 00
36	Structural skylight framing	11 Feb 00	cta(s)	RFI 06	14 Feb 00
37	Air separator location	2 Mar 00	----	RFI 16	21 Mar 00
38	Fuel tank / ACC-1 locations	2 Mar 00	----	Clar. 9	21 Mar 00
39	Heating water return – existing pipe size	2 Mar 00	----	----	6 Apr 00
40	Fire sprinkler system – backflow preventer	2 Mar 00	----	----	22 Mar 00
41	Fire-smoke damper actuators	7 Mar 00	cta(e)	----	17 Mar 00
XX	Stairs at gridline 4 (WMK #24)	13 Mar 00	cta(s)	----	17 Mar 00
43	Sewer line coordination with phases	16 Mar 00	eng inc.	----	20 Mar 00
43a	Sewer line coordination with phases	internal from lao	----	follow-up	21 Mar 00
43b	Sewer line coordination with phases	28 Mar 00	----	from Central	28 Mar 00
43c	Sewer line coordination – exterior	follow-up	eng inc.	----	30 Mar 00
43d	Sewer line coordination – storm sewer	31 Mar 00	eng inc.	----	11 May 00
XY	Wallpaper borders for pharmacy & records	21 Mar 00	jmkeil	----	22 Mar 00
XZ	Finish flooring at medical records platform	28 Mar 00	brc.harris	----	28 Mar 00
44	Crawlspace motorized dampers	3 Apr 00	----	----	18 Apr 00
45	Water coolers – wall depth	3 Apr 00	----	----	18 Apr 00
46	Sequence of operations (EF-9 & dampers)	6 Apr 00	----	----	11 Apr 00
47	Handicap shower seat	6 Apr 00	----	----	6 Apr 00
48	Canopy connection to building	12 Apr 00	cta(s)	----	17 Apr 00
49	Canopy truss elevation	12 Apr 00	cta(s)	----	17 Apr 00
50	Existing site electrical lines	1 May 00	cta(e)	----	N/A
51	Hot water dispenser & ice machine plumbing	10 May 00	----	----	15 May 00
52	Existing plumbing lines to be relocated	24 May 00	----	----	9 June 00

# REQUEST FOR INFORMATION (RFI) LOG

LA OLSON & ASSOCIATES  
406/656-2244

2526 GRAND AVENUE

BILLINGS, MONTANA 59102  
FAX 406/655-9497

BLACKFEET COMMUNITY HOSPITAL  
Expansion & Renovation – Phases 1 & 2

11.08.00

<u>RFI</u>	<u>SUBJECT</u>	<u>RECEIVED</u>	<u>CONSULTANT</u>	<u>REMARKS</u>	<u>RETURNED</u>
53	High pressure steam & roof downspout	30 May 00	----	----	9 June 00
53(2)	Chase in 1315 & hole in floor of 1313	1 June 00	---- 2 <sup>nd</sup> #53/see #21		5 June 00
54	Yard hydrant piping	5 June 00	----	----	5 June 00
55	Lift station controls	5 June 00	cta(e)	---	5 June 00
X4	Dimension to hoistway from grid line 10	19 June 00	----	----	19 June 00
X4a	Dimension to hoistway from grid line 10	N/A	cta(s)	structural	21 June 00
X5	Layout shift at grid line 10	19 June 00	cta(s)	----	21 June 00
58	Missing embed angles	19 June 00	cta(s)	----	26 June 00
59	Pilaster at northeast corner (E-5)	21 June 00	cta(s)	----	20 July 00
X6	Spread footing locations at grids 10 & 11	22 June 00	cta(s)	----	26 June 00
59(2)	Roof drain in south wall of room 1330	27 June 00	ihs	----	3 July 00
60	Plates for columns at A-9 and A-10	27 June 00	cta(s)	----	28 June 00
61	Existing roof drain at area A	30 June 00	----	----	3 July 00
62	Existing pilaster alignment (7.8-E)	30 June 00	cta(s)	field dir 06	26 July 00
X7	Plastic laminate for 1304 & 1308	29 June 00	----	----	3 July 00
63	Existing overhang at grid 8-K.5	11 July 00	----	----	13 July 00
64	Base plate at grid 9.25	10 July 00	cta(s)	----	17 July 00
65	Joist at column at grid 9.3	24 July 00	cta(s)	----	26 July 00
66	Sanitary & storm sewer – area B	26 July 00	----	----	26 July 00
67	Piegan Road Paving	26 July 00	eng inc	S&H follow-up	4 Aug 00
68	Road width under canopy B	27 July 00	eng inc/cta(s)	S&H to price	