

DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)

BCWP - P1 - 002

Borrower Information

Blackfoot TribeDate 2-6, 2003

Name

P. O. Box 2809 Browning Mt. 59417 Report No. 12 (2)

Street County State Zip

Project Information

Type of Project East Glacier Water Line/Tank Project Location Lower Two Medicine Lake to East Glacier.Contractor(s) Name Chief Construction Specialties Inc. Superintendent Rob Stoltz,
President, Jim Nicholson, Supt.Weather Conditions Partly Cloudy +18° & +20°

Description of Work Accomplished Forty Mile Creek was crossed in compliance and without incident. The 20" HDPE has been installed to the intake site. The contractor is presently clear final 800 ft. of B/W on the south end and excavating to lay the final run of 12" HDPE on the East Glacier line.

Items of Interest Occurred _____

Delays or Work Restraining Orders _____

Change Orders _____

Additional Remarks _____

(Include problems, delays and controversies on orders)

BY John Morris
Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

DAILY INSPECTION REPORT

RUS Bulletin 1780-18

Job No. 31-018-0810212955 (1)

Borrower Information

Blackfeet Tribe

BCWP - P1 - 002

Date 2-17, 2003

Name

P. O. Box 2809 Browning Mt. 59417

Report No. 13 (2)

Street County State Zip

Project Information

Type of Project East Glacier Water Line/Tank Project Location Lower Two Medicine Lake to East Glacier.

Contractor(s) Name Chief Construction Specialties Inc. Superintendent Rob Stoltz,
President, Jim Nicholson, Supt.

Weather Conditions Cloudy, light winds, +18° & +90°

Description of Work Accomplished The entire 12" HDPE waterline to East Glacier has been installed as well the 20" HDPE to the intake structure. The contractor is presently securing valves with thrust blocks, placing gravel under air relief valves and flushing units.

Items of Interest Occurred

Delays or Work Restraining Orders

Change Orders

Additional Remarks

(Include problems, delays and controversies on orders)

BY

John Martin
Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.