

BLACKFEET COMMUNITY WATER PROJECT
BCWP P1-002 East Glacier Water Line/Tank
Contractor - Chief Construction Specialties, Inc.

August 19, 2003



8-6 Contractor working on manhole & valves, some of the last work required to finish these.



8-7 Ready to set forms for 200K water tank.



8-6 Fiber optic cable being spliced. All control cable is buried, damaged areas repaired.



8-7 A permanent post to be set here to support Fiber optic line/junction box at water plant site.



8-12 Nearly ready to install forms at 100k tank.

Contractors work is progressing, still working under Stage II fire conditions. Awaiting material for storage tanks. Connection to East Glacier main is on hold (refer to separate East Glacier Report). It appears that most of the site restoration (along right of way) has been completed. The very dry/dusty conditions may make re-seeding somewhat difficult.

Photos by John Monroe