

**BLACKFEET COMMUNITY WATER PROJECT**  
**BCWP P1-002      East Glacier Water Line/Tank**

September 30, 2003



Water tank footing prepared, ready for concrete.



Access route for concrete truck is very steep. Dozer is waiting to pull truck up hill.



Dozer pulls truck backwards up hill, second truck waiting at bottom.



Concrete is being placed. Truck is able to exit site on own power.



John Monroe is taking concrete samples and testing for slump/air.

Photos by John Monroe

Work on the storage tanks is proceeding. The 200K gal tank site is shown in these photos. The 100K gal tank foundation at the plant site is also being prepared.

Progress appears to be as planned.