

BLACKFEET COMMUNITY WATER PROJECT

8/12/2002



Lowering intake into lake.



Tubes supporting intake assembly.

The Intake Screen assembly (7800 lbs) supported by inner tubes is connected to the end of 1600 feet of 22 inch HDPE. Contractor will float the pipe and intake out into lake, line up with directional bore, attach pipe to drill bit and pull back to shore. Potential problems with silt have been overcome and drilling and reaming should be completed this afternoon, change of bits and connection to pipe may be done this afternoon or tomorrow morning (wind came up this afternoon making work in lake difficult). Will update the inspection reports and distribute by Friday, 8/16. [Stewart Miller]

Photos by Albert Lee