

BLACKFEET COMMUNITY WATER PROJECT

September 24, 2002



Shoreline view of cell site.



Excavator recently brought to site, that contractor will use to remove material from cell.



Contractor is adding support to cell sides to protect against collapse.



Boat used to provide platform for welder, as additional support rings will be installed when excavated further.

On 9/23 contractor advised that he now has all necessary equipment and materials on site to continue the excavation of the cell. He stressed that additional support beams will be installed as he excavates and that safety of his workers is his main concern. He also stated that the water intrusion has subsided somewhat since the recent rains and that his pumps/dewatering process will easily keep ahead of the water encountered so far. He expects to be at the bottom of the cell by 10/4.

Photos by John Monroe