

DAILY INSPECTION REPORT

RUS Bulletin 1780-18

Job No. 31-018-0810212955 (1)

BCWP - P1 - 002

Borrower Information

Blackfeet Tribe

Date 1-6, 2003

Name

P. O. Box 2809 Browning Mt. 59417

Report No. 5 (2)

Street County State Zip

Project Information

Type of Project East Glacier Water Line/Tank Project Location Lower Two Medicine Lake to East Glacier.

Contractor(s) Name Chief Construction Specialties Inc. Superintendent Rob Stoltz, President, Jim Nicholson, Supt.

Weather Conditions Cloudy +30° & +44°

Description of Work Accomplished The contractor continued fusing 20" HDPE in 1000 Ft. lengths and moving it north toward the intake. Excavation began Sun 1-5-03 north of the treatment plant. Working their way south laying 20" HDPE & fiber-optics cable - about 600ft. in place. An all-terrain fuser is enroute to project.

Items of Interest Occurred

Delays or Work Restraining Orders

Change Orders

Additional Remarks (Include problems, delays and controversies on orders)

BY John [Signature] Resident Inspector

Note to Resident Inspector: The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

- (1) Assigned by RUS.
(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)

BCWP - P1 - 002

Borrower Information

Blackfeet Tribe

Date 1-8, 2003

Name

P. O. Box 2809 Browning Mt. 59417

Report No. 6 (2)

Street County State Zip

Project Information

Type of Project East Glacier Water Line/Tank Project Location Lower Two Medicine Lake to East Glacier.

Contractor(s) Name Chief Construction Specialties Inc. Superintendent Rob Stoltz, President, Jim Nicholson, Supt.

Weather Conditions Partly cloudy +32° & +45°

Description of Work Accomplished The excavation and laying 20" HDPE & fiber-optics cable from the north to Sta. & 1/2. An all-terrain fuser is being used to splice the 1000 Ft. sections together. Frost is slowing progress somewhat.

Items of Interest Occurred

Delays or Work Restraining Orders

Change Orders

Additional Remarks

(Include problems, delays and controversies on orders)

BY

John [Signature] Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

- (1) Assigned by RUS.
(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)

**BCWP - P1 - 002**

Borrower Information

Blackfeet Tribe

Date 1-14, 2003

Name

P. O. Box 2809 Browning Mt. 59417

Report No. 7 (2)

Street County State Zip

Project Information

Type of Project East Glacier Water Line/Tank Project Location Lower Two Medicine Lake to East Glacier.

Contractor(s) Name Chief Construction Specialties Inc. Superintendent Rob Stoltz  
President, Jim Nicholson, Supt.

Weather Conditions Overcast & Snow +15° & +30°

Description of Work Accomplished The contractor has continued excavating, laying and backfilling both 20" HDPE & the fiber-optic control cable. Ground frost has forced the contractor to rip ahead of the excavation. From the north pipe & cable has been laid to Sta. 108±. To the south - socket fusing flush hydrants on 12" HDPE.

Items of Interest Occurred \_\_\_\_\_

Delays or Work Restraining Orders \_\_\_\_\_

Change Orders \_\_\_\_\_

Additional Remarks \_\_\_\_\_  
(Include problems, delays and controversies on orders)

BY John Mantra  
Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

- (1) Assigned by RUS.
- (2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)

BCWP - P1 - 002

Borrower Information

Blackfeet Tribe

Date 1-17, 2003

Name

P. O. Box 2809 Browning Mt. 59417

Report No. 8 (2)

Street County State Zip

Project Information

Type of Project East Glacier Water Line/Tank Project Location Lower Two Medicine Lake to East Glacier.

Contractor(s) Name Chief Construction Specialties Inc. Superintendent Rob Stoltz, President, Jim Nicholson, Supt.

Weather Conditions Clear +18° & +33°

Description of Work Accomplished 20" HDPE and control cable has been installed from the north to near the plant site or sta. 133±. The fusing operation has been moved to near sta. 28±. Control valves are socket fused as need. Some thrust blocking should be installed next week.

Items of Interest Occurred

Delays or Work Restraining Orders

Change Orders

Additional Remarks (Include problems, delays and controversies on orders)

BY [Signature] Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

- (1) Assigned by RUS.
(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

DAILY INSPECTION REPORT

RUS Bulletin 1780-18

Job No. 31-018-0810212955 (1)

BCWP - P1 - 002

Borrower Information

Blackfeet Tribe

Date 1-20, 2003

Name

P. O. Box 2809 Browning Mt. 59417

Report No. 9 (2)

Street County State Zip

Project Information

Type of Project East Glacier Water Line/Tank Project Location Lower Two Medicine Lake to East Glacier.

Contractor(s) Name Chief Construction Specialties Inc. Superintendent Rob Stoltz, President, Jim Nicholson, Supt.

Weather Conditions overcast +14° to +23°

Description of Work Accomplished Excavated across creek near Sta. 133 (dry) and moved to Sta. 68± and started north toward the intake structure. Poured a thrust block for flush hydrant at Sta. 140±. Moved fusing operation to near Sta. 28±. 4 manholes delivered near same.

Items of Interest Occurred

Delays or Work Restraining Orders

Change Orders

Additional Remarks

(Include problems, delays and controversies on orders)

BY John Manda Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

- (1) Assigned by RUS.
(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)  
BCWP - P1 - 002

Borrower Information  
Blackfeet Tribe Name \_\_\_\_\_ Date 1-31, 2003  
P. O. Box 2809 Browning Mt. 59417 Report No. 11 (2)  
Street County State Zip  
Project Information

Type of Project Water intake - BCWP Project Location Lower Two Medicine Lake  
Contractor(s) Name Stoddard Construction Superintendent Dean Stoddard

Weather Conditions overcast & rain +30° & 40°

Description of Work Accomplished The 20" HDPE has been  
trenched & layed to sta. 29±. Forty  
mile creek has been prepared for  
crossing. A section of 20" pipe has  
been placed in creek bed, sand  
bagged & silt fence installed. Will  
excavate under under pipe. Con-  
tinued fusing 20" x 50' HDPE sections.

Items of Interest Occurred \_\_\_\_\_

Delays or Work Restraining Orders \_\_\_\_\_

Change Orders \_\_\_\_\_

Additional Remarks \_\_\_\_\_  
(Include problems, delays and controversies on orders)

BY John Stoddard  
Resident Inspector

Note to Resident Inspector:  
The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

- (1) Assigned by RUS.
- (2) Assigned by Resident Inspector in consecutive order beginning with No. 1.