

DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)

BCWP - P1 - 002

Borrower Information

Blackfeet Tribe

Date 3-3, 2003

Name

P. O. Box 2809 Browning Mt. 59417

Report No. 19 (2)

Street County State Zip

Project Information

Type of Project East Glacier Water Line/Tank Project Location Lower Two Medicine Lake to East Glacier.

Contractor(s) Name Chief Construction Specialties Inc. Superintendent Rob Stoltz, President, Jim Nicholson, Supt.

Weather Conditions Cloudy, light snow +11° & 19°

Description of Work Accomplished All of the 12" & 20" HDPE has been installed from intake to East Glacier. All air relief valves but one are place and the flush valves are completed on 12" line. The butterfly valves and flush hydrants are in place on the 20" line and all man holes are set. M.H.'s need to be adjust-

~~Items of Interest Occurred~~ ed and grouted. Project shut down on Feb. 28, 2003.

Delays or Work Restraining Orders \_\_\_\_\_

Change Orders \_\_\_\_\_

Additional Remarks \_\_\_\_\_  
(Include problems, delays and controversies on orders)

BY John M...  
Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

- (1) Assigned by RUS.
- (2) Assigned by Resident Inspector in consecutive order beginning with No. 1.