

DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)

BCWP - P1 - 002

Borrower Information

Blackfeet Tribe

Date 7-25, 2003

Name

P. O. Box 2809 Browning Mt. 59417

Report No. 18 (2)

Street County State Zip

Project Information

Type of Project East Glacier Water Line/Tank Project Location Lower Two Medicine Lake to East Glacier.

Contractor(s) Name Chief Construction Specialties Inc. Superintendent Rob Stoltz, President, Jim Nicholson, Supt.

Weather Conditions Partly cloudy 64° & 94°

Description of Work Accomplished Extremely hot dry weather has forced the contractor to use fire safety measures including extra fire extinguishers. The fiber-optic cable has been installed throughout. Ditch and R/W are being "dressed up". The crew is laying sub-piping and preparing to build the foundation

Items of Interest Occurred for the 200K gal. tank.

Delays or Work Restraining Orders

Change Orders

Additional Remarks (Include problems, delays and controversies on orders)

BY John M... Resident Inspector

Note to Resident Inspector: The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

- (1) Assigned by RUS.
(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

DAILY INSPECTION REPORT

RUS Bulletin 1780-18

Job No. 31-018-0810212955 (1)
BCWP - P1 - 002

Borrower Information
Blackfeet Tribe

Name _____

Date 7-31, 2003

P. O. Box 2809 Browning Mt. 59417

Street County State Zip

Report No. 19 (2)

Project Information

Type of Project East Glacier Water Line/Tank Project Location Lower Two Medicine Lake to East Glacier.

Contractor(s) Name Chief Construction Specialties Inc. Superintendent Rob Stoltz, President, Jim Nicholson, Supt.

Weather Conditions Hazy & smoky 61° & 93°

Description of Work Accomplished The sub-piping at the 200,000 gal. tank has been assembled, all thrust blocks poured and back-filled. The area under the tank support slab was compacted with a mechanical tamper. The concrete valve collars have been formed & poured from the plant site south.

Items of Interest Occurred _____

Delays or Work Restraining Orders Stage II fire restrictions have been imposed. 7-28-03

Change Orders _____

Additional Remarks

(Include problems, delays and controversies on orders)

Equipment continues to "dress-up" the 50' RJW throughout.

BY John Monroe
Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.