

DAILY INSPECTION REPORT

RUS Bulletin 1780-18

Job No. 31-018-0810212955 (1)
BCWP - P1 - 002

Borrower Information
Blackfoot Tribe

Name _____

Date 8-7, 2003

P. O. Box 2809 Browning Mt. 59417

Street _____ County _____ State _____ Zip _____

Report No. 20 (2)

Project Information

Type of Project East Glacier Water Line/Tank Project Location Lower Two Medicine Lake to East Glacier.

Contractor(s) Name Chief Construction Specialties Inc. Superintendent Rob Stoltz
President, Jim Nicholson, Supt.

Weather Conditions Partly cloudy 59° & 84°

Description of Work Accomplished The air release/vacuum valve manholes (5) have been grouted / sealed & backfilled. The fiber-optic terminal boxes have been installed at the plant (2), the 200K gal. tank site and at the intake site. Excavation has been completed for the ftgs. of the 200 K. gal. tank.

Items of Interest Occurred Tank.

Delays or Work Restraining Orders Stage II fire restrictions remain in effect.

Change Orders _____

Additional Remarks _____
(Include problems, delays and controversies on orders)

Progress limited.

BY John Monroy
Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

DAILY INSPECTION REPORT

RUS Bulletin 1780-18

Job No. 31-018-0810212955 (1)
BCWP - P1 - 002

Borrower Information
Blackfeet Tribe

Name _____

Date 8-15, 2003

P. O. Box 2809 Browning Mt. 59417
Street County State Zip

Report No. 21 (2)

Project Information

Type of Project East Glacier Water Line/Tank Project Location Lower Two Medicine Lake to East Glacier.

Contractor(s) Name Chief Construction Specialties Inc. Superintendent Rob Stoltz
President, Jim Nicholson, Supt.

Weather Conditions Partly cloudy & smoky 58° & 91°

Description of Work Accomplished The contractor excavat-
ed for the ductile iron pipe under
the 100K gal. tank at the plant site.
The D.I.P. has been backfilled and
compacted back to grade. The foot-
ings for the 100K gal. tank have
been excavated out and the site
is ready to form & start the conc. work

Items of Interest Occurred _____

Delays or Work Restraining Orders Stage II fire restrictions
remain in effect.

Change Orders _____

Additional Remarks Progress limited.
(Include problems, delays and controversies on orders)

BY John Mombrot
Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.