

DAILY INSPECTION REPORT

Borrower Information Job No. BCWP (1)
PI-001

Blackfeet Tribe Date 7-15-02
 Name

Govt. Sq. Glacier, MT Report No. 1 (2)
 Street County State Zip

Project Information

Type of Project Water Intake Project Location Lower Two Med. Lake

Contractor(s) Name Stoddard Const. Superintendent Dean Stoddard

Weather Conditions 60° & 95° Clear

Description of Work Accomplished Fusing 22" HDPE & Sliding
pipe back on shore. ± 700 FT.
Setting up directional drilling equipment

Items of Interest Occurred _____

Delays or Work Restraining Orders _____

Change Orders _____

Additional Remarks _____
(Include problems, delays and controversies on orders)

Justin T. Wiser
 BY John Morris
 Resident Inspector

Note to Resident Inspector:
 The original Daily Inspection Report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

- (1) Assigned by RUS.
- (2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)
BCWP - P1 - 001

Borrower Information

Blackfeet Tribe Name Blackfeet Tribe Date 7-16, 2002
P. O. Box 2809 Browning Mt. 59417 Report No. 2 (2)
Street County State Zip

Project Information

Type of Project Water intake - BCWP Project Location Lower Two Medicine Lake
Contractor(s) Name Stoddard Construction Superintendent Dean Stoddard

Weather Conditions Partly Cloudy 88° Calm

Description of Work Accomplished The contractor pilot drill-
ed approximately 300 ft. to the intake
structure and hit the planned invert
elevation "right on". Drilled about an
additional 200 ft. out under the lake bed.
Continued fusing 22" & 4" HDPE pipe-
another ± 600 ft 22" and a total of
± 1,300 Ft. of 4".

Items of Interest Occurred _____

Delays or Work Restraining Orders _____

Change Orders _____

Additional Remarks _____
(Include problems, delays and controversies on orders)

BY John Maritz
Resident Inspector

Note to Resident Inspector:
The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

- (1) Assigned by RUS.
- (2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)
BCWP - P1 - 001

Borrower Information

Blackfoot Tribe Name Date 7-17, 2002

P. O. Box 2809 Browning Mt. 59417 Report No. 3 (2)
Street County State Zip

Project Information

Type of Project Water intake - BCWP Project Location Lower Two Medicine Lake
Contractor(s) Name Stoddard Construction Superintendent Dean Stoddard

Weather Conditions Partly cloudy 62° & 89° light wind

Description of Work Accomplished Finished fusing HDPE
into 2 strings & stored on shore.
Had problems with tracking device
in head of directional drilling equip
ment. Quit drilling early - awaiting
arrival of replacement tracing
device.

Items of Interest Occurred _____

Delays or Work Restraining Orders Delay - directional track
ing equipment failure.

Change Orders _____

Additional Remarks _____
(Include problems, delays and controversies on orders)

BY John Marvick
Resident Inspector
Justin J. Wiser

Note to Resident Inspector:
The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

- (1) Assigned by RUS.
- (2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)

BCWP - P1 - 001

Borrower Information

Blackfeet Tribe

Date 7-18, 2002

Name

P. O. Box 2809 Browning Mt. 59417

Report No. 4 (2)

Street County State Zip

Project Information

Type of Project Water intake - BCWP Project Location Lower Two Medicine Lake

Contractor(s) Name Stoddard Construction Superintendent Dean Stoddard

Weather Conditions Clear 61° & 94°

Description of Work Accomplished No drilling today.

Unloaded 4 loads of 90 Ft. sheet
piling near intake structure.
Assembling intake screen and
connections off site.

Items of Interest Occurred _____

Delays or Work Restraining Orders _____

Change Orders _____

Additional Remarks _____
(Include problems, delays and controversies on orders)

BY John M. [Signature]
Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

- (1) Assigned by RUS.
- (2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)

BCWP - P1 - 001

Borrower Information

Blackfeet Tribe

Date 7-19, 2002

Name

P. O. Box 2809 Browning Mt. 59417

Report No. 5 (2)

Street County State Zip

Project Information

Type of Project Water intake - BCWP Project Location Lower Two Medicine Lake

Contractor(s) Name Stoddard Construction Superintendent Dean Stoddard

Weather Conditions Cloudy, 65°F

Description of Work Accomplished

Put together dewatering pipe

Items of Interest Occurred

Delays or Work Restraining Orders

Change Orders

Additional Remarks

(Include problems, delays and controversies on orders)

BY Justin P. Nielsen
Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

- (1) Assigned by RUS.
- (2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)
BCWP - P1 - 001

Borrower Information
Blackfeet Tribe
Name _____ Date 7-22, 2002
P. O. Box 2809 Browning Mt. 59417 Report No. G (2)
Street _____ County _____ State _____ Zip _____
Project Information

Type of Project Water intake - BCWP Project Location Lower Two Medicine Lake
Contractor(s) Name Stoddard Construction Superintendent Dean Stoddard

Weather Conditions clear 62° & 83°

Description of Work Accomplished setting up magnetic
grid lines for new directional
drilling tracking device.
Installing pulling head on lead
end of HDPE.
Assembling intake screen off
site.

Items of Interest Occurred _____

Delays or Work Restraining Orders _____

Change Orders _____

Additional Remarks _____
(Include problems, delays and controversies on orders)

BY John Manly
Resident Inspector

Note to Resident Inspector:
The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

- (1) Assigned by RUS.
- (2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)

BCWP - P1 - 001

Borrower Information

Blackfeet Tribe

Date 7-23, 2002

Name

P. O. Box 2809 Browning Mt. 59417

Report No. 7 (2)

Street County State Zip

Project Information

Type of Project Water intake - BCWP Project Location Lower Two Medicine Lake

Contractor(s) Name Stoddard Construction Superintendent Dean Stoddard

Weather Conditions OVERCAST 75°F

Description of Work Accomplished 600' OF PIPE (HDPE) PULLED ON TO THE LAKE SET AND READY TO FIVE NX. DAY. DRILLING IN PROGRESS - 650' - COBBLES WERE HIT BETWEEN STATIONS 5+00 AND 6+00 WHICH SLOWED PROGRESS. THE ELEC. CONDUCTOR ON THE DRILLING RIG WAS CLEANED & DRILLING CONTINUED W/ ELEC. SIGNALS INTERMITTENT @ TIMES. CURRENTLY THE LINE IS TWO TO TWO AND A HALF FEET BELOW PIPE PROFILE

Items of Interest Occurred VISITORS ON SITE: STAN MILLER, JODY R. MANLEY, TRIBAL TED HALL, CLIFF HALL, RODIONA HALL & RON CROSS BUNTS. BIA

Delays or Work Restraining Orders NONE

Change Orders NONE

Additional Remarks TRIBAL + BIA VISITORS LISTED ABOVE (Include problems, delays and controversies on orders)

BY [Signature] Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

- (1) Assigned by RUS.
(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)

BCWP - P1 - 001

Borrower Information

Blackfeet Tribe

Date 7-24, 2002

Name

P. O. Box 2809 Browning Mt. 59417

Report No. 8 (2)

Street County State Zip

Project Information

Type of Project Water intake - BCWP Project Location Lower Two Medicine Lake

Contractor(s) Name Stoddard Construction Superintendent Dean Stoddard

Weather Conditions Clear 64° & 88

Description of Work Accomplished Finished fusing both 4" and 22" HDPE. Pipe is in the lake and anchored except the very end that the intake assembly will connect into. 1650 Ft. total. Drilling continues through cobbles - pilot hole. About 300' to point of surfacing.

Items of Interest Occurred _____

Delays or Work Restraining Orders _____

Change Orders _____

Additional Remarks _____
(Include problems, delays and controversies on orders)

BY *John M...*
Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

- (1) Assigned by RUS.
- (2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)

BCWP - P1 - 001

Borrower Information

Blackfeet Tribe

Date 7-25-2002

Name

P. O. Box 2809 Browning Mt. 59417

Report No. 9 (2)

Street County State Zip

Project Information

Type of Project Water intake - BCWP Project Location Lower Two Medicine Lake

Contractor(s) Name Stoddard Construction Superintendent Dean Stoddard

Weather Conditions 80° Cloudy WIND 10 TO 15 MPH

Description of Work Accomplished THE ELEC. SENSOR IN THE DRILL HEAD WAS NOT WORKING PROPERLY. THE CREW SHUT DOWN AND STARTED PULLING ALL BITS BACK OUT. ANOTHER SENSOR WAS ORDERED AND WAS SCHEDULED TO ARRIVE IN 6 FALLS @ 10:00 AM. AND DRILLING WILL START AGAIN FRIDAY MORNING

Items of Interest Occurred NOTED ABOVE

Delays or Work Restraining Orders NONE

Change Orders NONE

Additional Remarks DEAN STODDARD ADVISED, THE BIA (CLIFFORD HALL) STATED THE LEVEL OF THE DAM WOULD START TO DROP WITH A SUBSTANTIAL RELEASE THE WEEK OF AUG. 11, 02

BY [Signature] Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

- (1) Assigned by RUS.
(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)

BCWP - P1 - 001

Borrower Information

Blackfeet Tribe

Date 7-26-2002

Name

P. O. Box 2809 Browning Mt. 59417

Report No. 10 (2)

Street County State Zip

Project Information

Type of Project Water intake - BCWP Project Location Lower Two Medicine Lake

Contractor(s) Name Stoddard Construction Superintendent Dean Stoddard

Weather Conditions 73° OVERCAST

Description of Work Accomplished INSTALLED NEW Elec. SENSOR AND STARTED PUSHING DRILL STEMS INTO PRE-DRILLED HOLE. DRILLING WAS RESTARTED AND THE CONTRACTOR PUNCHED THROUGH THE SURFACE AT 6:30pm.

Items of Interest Occurred VISITORS ON SITE: BLACKFEET ENVIRONMENTAL DEPT.

Delays or Work Restraining Orders NONE

Change Orders NONE

Additional Remarks VISITORS ON SITE: GPI, DENNIS AND LISA.
(Include problems, delays and controversies on orders)

BY *Allen*
Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

- (1) Assigned by RUS.
- (2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)

BCWP - P1 - 001

Borrower Information

Blackfeet Tribe

Date 7-27, 2002

Name

P. O. Box 2809 Browning Mt. 59417

Report No. 11 (2)

Street County State Zip

Project Information

Type of Project Water intake - BCWP Project Location Lower Two Medicine Lake

Contractor(s) Name Stoddard Construction Superintendent Dean Stoddard

Weather Conditions 70° LIGHT RAIN

Description of Work Accomplished CONTRACTOR SEARCHED FOR

DRILL HEAD AND COULD NOT FIND - SENT

TWO MEN TO WHITEFISH FOR LARGE COMPRESSOR

TO BLOW AIR INTO DRILL STEM - TO LOCATE.

AT 12:30 PM THE CONTRACTOR PROBED THE

BOTTOM WITH 40' OF STEEL PIPE. HE

STATED THERE WAS 10' OF SLUDGE @ BOTTOM

AND STILL COULD NOT FIND DRILL HEAD.

Items of Interest Occurred CONTRACTOR STATED HE COULD NOT
CONTINUE WORK SINCE HE COULD NOT CHANGE DRILL HEAD
IN 10' OF SLUDGE.

Delays or Work Restraining Orders ✓

Change Orders ✓

Additional Remarks CAROL B. & JUSTIN WERE ALSO ON
(Include problems, delays and controversies on orders)
SITE & NOTIFIED CONTRACTOR IT WOULD

BE MONDAY July 29, BEFORE T D & H

WOULD ADVISE FOR FURTHER INFORMATION

BY [Signature]
Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

- (1) Assigned by RUS.
- (2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)

BCWP - P1 - 001

Borrower Information

Blackfeet Tribe

Date 7-29, 2002

Name

P. O. Box 2809 Browning Mt. 59417

Report No. 12 (2)

Street

County

State

Zip

Project Information

Type of Project Water intake - BCWP

Project Location Lower Two Medicine Lake

Contractor(s) Name Stoddard Construction

Superintendent Dean Stoddard

Weather Conditions partly cloudy 56° & 84°

Description of Work Accomplished No construction progres
Possible silt problem being dis
cussed at length. Further re-
search and a bottom of lake
investigation of area in question
to be conducted tomorrow, 7-30-02.

Items of Interest Occurred _____

Delays or Work Restraining Orders _____

Change Orders _____

Additional Remarks _____

(Include problems, delays and controversies on orders)

BY John Morrow
Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.