

BLACKFEET COMMUNITY WATER PROJECT
BCWP P1-002 East Glacier Water Line/Tank
Contractor - Chief Construction Specialties, Inc.

February 6, 2003



Feb. 3, extra hands needed while fusing pipe. 3 of these 4 are local workers.



Excavation of trench on Feb. 4, nearing intake at lakeshore.



Feb. 5, inspector's pony.



Mound behind excavator is the spoils pile at the intake site on lower Two Medicine lake.



Contractor reaches intake Feb. 5.

Installation of the 20" HDPE between the water plant site and the intake site, approx. 13,400 lf is nearly complete. Intake contractor will make final connection. Final backfill & grading of trenches will take place this summer. There remain some items to install at points along pipeline and there is a short section of 12" line to install near East Glacier. There is still much to do but I believe the contractor's expectations for progress has been generally achieved.