

**BLACKFEET COMMUNITY WATER PROJECT
BCWP P1-002 East Glacier Water Line/Tank**

September 24, 2003



Contractor is preparing to set foundation forms for water storage tank. No hard hats in sight.



One of the areas on the pipeline route that requires additional restoration to original surface elevation.



Concrete support for valve box, not installed to proper height.



Concrete support for valve box, well rounded, not per plan.



Pipe open not covered.

Contractor is preparing water tank sites for foundation work, should begin pouring concrete today.

Occasionally our inspectors identify work or work activities that are not acceptable. Pictures above reflect on some of these recent items, from safety issues to finish work. Contractor typically responds to and corrects any issues or items identified by inspectors.

Factory delivery of components for the tanks will be on site by the end of Oct. according to contractor at which time assembly will begin. Right of way restoration should be completed soon; re-seeding will take place after Oct. 15.

Connection of this water main to the East Glacier community is still on hold refer to the 8-20 Status report previously sent.