

**BLACKFEET COMMUNITY WATER PROJECT
BCWP P1-002 East Glacier Water Line/Tank**

October 21, 2003

Contractor - Chief Construction Specialties Inc. Rob Stoltz President Billings, Mt.



10-18, 200k gallon EG tank ready for concrete floor.



First piece is poured and leveled.



Dozer on site to pull cement trucks up hill to site.



Project Engineer and inspector observing. Note large tree in background, in was blown over on 10-17.



3/4 of the floor is poured, waiting for last load of cement, finisher is smoothing surface. Inspector tested each load of cement prior to being placed, all loads passed.



Last pour, floor is completed. Foundation forms to be removed, backfill installed and site restoration must be completed after tank itself is installed.

Foundation and floor of the 200k tank is complete, floor for the 100k tank will be installed this week. Components of the stainless steel tanks should arrive by end of month. Contractor will also begin to install additional 12" main into East Glacier (refer to Aug 19 report shallow water main).