

## BLACKFEET COMMUNITY WATER PROJECT

August 30, 2002



Excavator removing material from inside and outside of sheet piling.



Material being stockpiled to be placed back in pit once work is completed.

Photos by John Monroe

Contractor has started to work on installation of the Pump Casing/Header. Soil around the sheeting will be removed to a depth of 12/13', sheeting will be driven another 12' into ground. All material in the sheeted area must be removed before the pump casing and related equipment can be installed. The contractor will have to deal with ground water, the volume of water and removal process will likely dictate the progress of this activity.