

BLACKFEET COMMUNITY WATER PROJECT

Sept. 30, 2002



Excavation of cell continues, two safety/support rings have been installed.



Excavation continues to next depth level where another ring will be installed.



Contractor has laid out items that will be installed when excavation is completed, well casing and manifold parts.



For, comparison of progress, this photo taken 9/6

Work on the site is continuing at a pace the contractor projected. Weather this past weekend was not cooperative, rain and snow which continued on through today. Contractor still expects to install well casing by end of this week. It appears that the dewatering system being used is keeping up with inflo.