

**BLACKFEET COMMUNITY WATER PROJECT**  
**BCWP P1-001 - Intake**  
**Stoddard Construction, Contractor**

December 23, 2002



Crane is lowering a piece of the manifold assembly into cell. Notice lack of snow.



Nearly all of the manifold parts have been laid out & partially assembled.



Each of the well casings have flanged connections welded on and the pipe extensions attached.



The manifold T's are to be pushed onto the pipe and restraining gaskets will hold pieces together. Concrete will be poured in and around this entire assembly.

The above photos were taken on 12/20. The assembly process is nearing completion.



A view of the site on 11/1/2002.

A copy of pay estimate #5 is attached, reflecting the period through 12/25/02 and indicates 82.97% complete.