

**BLACKFEET COMMUNITY WATER PROJECT**

**BCWP P1-001 - Intake**

**Stoddard Construction, Contractor**

January 20, 2003



Intake manifold bedded in concrete.



Backfill material had to be hauled into site, it will be placed with excavator in 6" lifts, spread by hand.



As cell is backfilled, this compactor used in some areas.



Jumping jack in use around well casing.



Each lift is tested for required compaction.

Backfill of the intake cell has been underway. It appears that contractor has been able to achieve or meet compaction requirements. Ground water continues to flow into cell but has been controlled to this point, weather has not been good, snowing and below zero temperatures slow the work somewhat. Not too extreme for workers, miserable for inspectors.