

**BLACKFEET COMMUNITY WATER PROJECT**  
**BCWP P1-001 - Intake**  
**Stoddard Construction, Contractor**

February 3, 2003



One scoop at a time, backfill of cell continues with 6" thick lifts.



Contractor is compacting fill material, as required, in difficult to reach areas.



Inspector's view, fill is placed on end opposite workers positions, for safety.



By afternoon of 31<sup>st</sup>, too much water to backfill/compact and pumping operation started again.



View on 30<sup>th</sup>, changed to rain on 31<sup>st</sup>, causing work to stop.

Cell filling is getting close to being finished, providing rain stops. Contractor should be close to being complete by month end.