

BLACKFEET COMMUNITY WATER PROJECT
BCWP P1-001 - Intake
Stoddard Construction, Contractor

August 1, 2003



7-15 site conditions. This area to be restored, material at left will be re-distributed. Lake is full.



7-16 Lake level is high, ground water is high, ground is soft just outside of cell area.



7-18 site is starting to show restoration effort.



7-18 contractor able to preserve the lone pine on the construction site.



7-22 site is beginning to look a bit more natural.

Initial efforts at the site restoration were a little slow, partially due to the high groundwater. However it appears the contractor is making progress with the restoration efforts. Project engineer has approved submittals for the control building and improvements required for above ground, material should be on site and installed by end of August. Stage II fire restrictions require some adjustment of work hours and activities but should not detract from project timelines.