

BLACKFEET COMMUNITY WATER PROJECT
BCWP P1-002 East Glacier Water Line/Tank
Contractor - Chief Construction Specialties, Inc.

January 7, 2003



January 2 photo, water plant site, starting engines.



RD requires this signage on site.



This machine is burying 20" HDPE with fiber optic control wire alongside.



This larger excavator is opening trench.



A rock. Approx. 8CY in size. One of three encountered to date, contractor considers incidental.

As of today the contractor has installed approx. 82% of the line (7300lf) between the water plant site and East Glacier and 24% of the line (12,410lf) between the plant site and the intake at Lower Two Medicine Lake along with some valves and fiber optic line. Right of way clearing is complete.