

**BLACKFEET COMMUNITY WATER PROJECT**  
**BCWP P1-002 East Glacier Water Line/Tank**  
**Contractor - Chief Construction Specialties, Inc.**

January 15, 2003



Frost is approx. 18-24" deep. Contractor is using a ripper to ease excavation of trench and limit surface disturbance



Another view, after ripper has passed through.



9-20"-Butterfly valves are to be installed @\$5.2k each.



Fiber optic cable that is to be installed in trench.



13.4k lf of this pipe to be installed from water plant to lakeshore, Lower Two Medicine, intake structure.

Contractor continues to progress with the installation of the pipe. Weather continues to be mild. Have not encountered any serious problems or issues to date. Work appears to meet the expected standards. Contractor has provided information on installation of stainless steel storage tank, in lieu of the steel-glass lined tank that would provide a fairly substantial cost savings. This is under consideration.