

BLACKFEET COMMUNITY WATER PROJECT

BCWP P1-001 - Intake

Stoddard Construction, Contractor

December 13, 2002



Contractor is assembling components necessary to connect well casings to intake line.



HDPE flanged reducer has been fused to the 20" line that extends into the lake.



Casing outlets were aligned & have been attached.



This shows that all casing outlets have been attached.

Contractor plans to have the remainder of the components of the manifold connection installed by the end of next week and begin backfilling.