

BLACKFEET COMMUNITY WATER PROJECT

October 14, 2002



This photo shows exposed HDPE at bottom of cell. Top of exposed HDPE is approx. 35' below surface of ground



Another view, well casings will be located in the area shown and will extend to a depth of approx 53'.



Excavator sits on built up area (for drilling rig) and is removing material from cell.



Expanded view, shows spoils pile deposited by excavator.

Contractor has made progress in building a base for the drilling rig to sit on while drilling/setting the well casings. Weather conditions have improved which should allow for more progress installing the casings and manifold. When the 22" HDPE is cut to allow for installation of adapter (this week) our inspectors will determine the installed elevation of the intake pipe. Preliminary information would indicate the elevation to be in accordance with plan.