

**BLACKFEET COMMUNITY WATER PROJECT**  
**BCWP P1-001 - Intake**  
**Stoddard Construction, Contractor**

Sept. 2, 2003



8-29 Pump assembly, crane required for placing pumps



As pump fittings/pipe assembled, connection is torqued to 3500 ft. lb.



Electrical lines for each pump must be properly spliced and sealed.



Crane is setting pump in casing.



Inspectors making final elevation check before valve components installed.



Valve installed, insulated lid to be placed on top and then backfilled.

Pumps appear to have been assembled and installed in accordance with manufacturer's recommendations. All four pumps have been installed.