

BLACKFEET COMMUNITY WATER PROJECT – JULY 16, 2002



HDPE pipe for the intake, will be approximately 1600' in length.



22" OD HDPE pipe sections being fused (welded)
pipe weighs 57 lbs per ft.



Vermeer boring machine set up and operating with
separate generators on trailer to left



Facing lake, boring bit is now 45' below ground and on line
to lake bottom.