RUS Bulletin 1780-18

DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)
BCWP – P1 - 001

Borrower Information
Blackfeet Tribe
Name

Date 8-7, 2003

P. O. Box 2809 Browning Mt. 59417
Street County State Zip

Report No. 74 (2)

Project Information

Type of Project Water intake - BCWP Project Location Lower Two Medicine Lake
Contractor(s) Name Stoddard Construction Superintendent Dean Stoddard

Weather Conditions Partly Cloudy 59° & 84°

Description of Work Accomplished Excavation has been completed to connect the two projects. The electro-fusion operations will be next week. The intake screen was barged out, lowered and bolted into position by a team of divers. The four 75HP pumps have been delivered on site

Items of Interest Occurred

Delays or Work Restraining Orders Stage II fire restrictions remain in effect.

Change Orders

Additional Remarks
(Include problems, delays and controversies on orders)

Progress limited.

BY John Monroe
Resident Inspector

Note to Resident Inspector:
The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.
(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

RUS Bulletin 1780-18

DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)
BCWP – P1 - 001

Borrower Information
Blackfeet Tribe
Name

Date 8-15, 2003

P. O. Box 2809 Browning Mt. 59417
Street County State Zip

Report No. 75 (2)

Project Information

Type of Project Water intake - BCWP Project Location Lower Two Medicine Lake
Contractor(s) Name Stoddard Construction Superintendent Dean Stoddard

Weather Conditions partly cloudy & smokey 58° & 91°

Description of Work Accomplished The HDPE (20" & 22") from the two projects has been connect- at the intake site. The electro-fusion operations have been completed. The piping to the settling pond has been collected. Preparations are being made to set the control building & vault.

Items of Interest Occurred

Delays or Work Restraining Orders Stage II fire restrictions remain in effect.

Change Orders

Additional Remarks Progress limited.
(Include problems, delays and controversies on orders)

BY John Morris
Resident Inspector

Note to Resident Inspector:
The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.
(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.